



## **CENTRAL COOLING PLANT**

The University is planning to construct a central cooling and heating plant with approximately 1000 tons of cooling capacity to serve the proposed Science Annex, the existing science building, the proposed library addition and the existing library. It will be sized to accommodate increasing cooling capacity to serve a future second science annex and other buildings within serviceable range.

### **Project Budget**

\$6,400,000

### **ESTIMATED TIME LINE:**

#### **Estimated Start Date**

October, 2011

#### **Estimated Substantial Completion Date**

January 26, 2013

#### **Estimated Completion Date**

February 25, 2013

## **Status of Project**

<b>June 29, 2009</b>	State approval process complete for Phase I Design.
<b>August 25, 2009</b>	DWG, Inc. was selected for design services.
<b>December 15, 2009</b>	State approval process complete for Phase II Construction.
<b>August 25, 2011</b>	Cayce Company, Inc. was selected contractor.
<b>October 31, 2011</b>	Construction begins.
<b>February 19, 2013</b>	OSE approved Temporary Certificate of Occupancy.
<b>April 22, 2013</b>	Final punch list items to be completed.